




COMPLETION REPORT

1	Name of Work & Job Code	Improvements to Ashwathkatte near Came bridge School Mallasandra ward no 13. Shettyahlli Sub division 013-18-000072		
2	Sanctioned Estimate No & Date (AS & TS No)	BBMP/EE/PD/AS/37/17-18 Dt: 15.12.17 BBMP/CE/DZ/TS/07/17-18 Dt:26.12.18		
3	Head Of Account which is Chargable	P-3176		
4	Work Order No. & Date	BBMP/PD/VO/37/2017-18 Dt:28.02.2018		
5	Name of Contractor	M.Lakkappa		
6	Time Stipulated for completion of work	120 Days		
7	Date of Commencement	BBMP/PD/VO/56/2017-18 Dt:27.03.18		
8	Date of Completion			
9	Delay in execution of Work	177 days		
10	Measurement recoded in M.B Book No.	M.B No. 1902 Pg. 190116-125		
11	Check Measurment of the Asst. Executive Engineer			
12	Name of the Office/Offical in charge of the Work			
13	a) Assistant Engineer	Siddrajegowda B.S		
	b) Asst.Executive Engineer	Kumarappa .H		
	Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
	1832832	18,32,652	—	180.

- 1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine
- 3) Certified that the above work has been executed by the Contractor satisfactory.


Asst. Engineer


Asst. Executive Engineer


Executive Engineer